

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to drains of 4th main road of Pampa extension to 5th main road of Pampa extension in ward no.07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	99.90 Lakhs
4	Name Of Contractor	Sri U.Ramesh
5	Agreement No.	234/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/234/19-20 Date: 17.03.2020
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	136 days
15	Date of recommending time limit applied for	17.6.20 to 2.11.20
16	Whether the original application of contractor is enclosed	

17	Balance work remaining to be done	
18	Probable time required for completion of remaining work	2-11-20
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Covid-19 lockdown had occurred, site not loaded over, contractor has no liability. Less penalty may be levied
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation

Asst. Eng. N.D
Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Executive Engineer
Executive Engineer
Byatarayanapura Division,
ಬೈ.ಬಿ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Chief Engineer
Chief Engineer
Yelahanka Zone
ಯೆಲಹಂಕಾ ವಲಯ
ಬೃ.ಬೆ.ಮ.ಪಾ. ವಲಯದ ಮುಖ್ಯಕಾರಿ